Nationwide DGPS Project Status

LCDR Jacob Ramos Jacob.J.Ramos@uscg.mil







Maritime / Nationwide DGPS

Currently 86 operational sites:

USCG NAVCEN is the Operational Control for all sites.

Newly commissioned Maritime Information Operations


Center (MIOC)


Nationwide DGPS Partnership:

- USCG Maritime → 39 sites
- Dept of Transportation → 38 sites
- U. S. Army Corps of Engineers → 9 sites














USCG Maritime Signal Coverage

• USCG funds & maintains 39 sites.










US Army Corps of Engineers Signal Coverage


- US Army Corps of Engineers funds & maintains coverage for **Inland Waterways**
- Surveying and Dredging
- Setting Navigational Aids
- Electronic Navigation





US Department of Transportation's Nationwide DGPS Coverage

- US Dept of Transportation funds 38 sites which are operated & maintained by the USCG and contract support.
 - Precision Agriculture, Intelligent Transportation Systems, Positive Train Control.






September 23, 2008




Combined DGPS Coverage Today



Nationwide DGPS

Coverage Planning & Verification







FY06 NDGPS Policy Implementation Team Sets the Goal to Achieve IOC (99% CONUS)

Sites Required for the 99% Single Coverage Goal

- St. Mary's, WV (New Build)
- •Bliss, ID (New Build)
- •Tucson, AZ (New Build)
- Carlsbad, NM (New Build)


- Sage Junction, ID (New Build)
- Marshall, TX (New Build)
- Big Lake, TX (New Build)
- Patten, ME (New Build)





Nationwide DGPS

Sites Required for the 99% Single Coverage Goal



October 2007





NDGPS Coverage Dual Coverage Single Coverage Operating NDGPS Sites Planned NDGPS Sites 98% Coverage U.S. Department of



September 23, 2008

Site Preparation Procedures

May Take 2-3 years

- Find a Candidate Property
- Conduct a Site Assessment
- Complete an Environmental Investigation under the guidelines of the Programmatic EA (FONSI)
- Complete a Real Property Survey
 Includes Soil Paring Sample
 - Includes Soil Boring Samples
- Complete the Installation Design Plan
- Complete the Property Use Agreement (Lease/Purchase/ISSA)













Bliss, ID (AKA Gooding New Build)

- Site Assessment Completed
- Property Survey Completed
- •SF299 RP Document In Progress (BLM Property)
- •EA Underway Through FHWA
- •IDP Pending (ETC: August 2008)



Tucson, AZ (New Build)

- Site Assessment Completed
- Property Survey Completed
- SF299 RP Document In Progress(BLM Property)
- EA Underway Through FHWA (ETC: Nov 2008)
- IDP Pending (90% Complete, Awaiting EA)







Carlsbad, NM (New Build)

- Site Assessment Completed
- Property Survey Completed
- SF299 RP Document In Progress (BLM Property)
- EA Underway Through FHWA (ETC: Nov 2008)
- IDP Package Completed
- Additional Items:
 - •Archaeological Survey sent to Native American tribes 25 Jan 08.
 - Public Workshop Completed

Sage Junction, ID (AKA Idaho Falls New Build)

- •Site Assessment Completed
- Property Survey Completed
- Lease Negotiations Pending
- EA Underway Through FHWA (ETC: Jun 2009)
- IDP Pending Results Of The EA











St Marys, WV (New Build)

- •All Preparations Completed
- •Site Ready For Construction (AUG 11th- SEP 26th)
- •SOVT (SEP 29th OCT 3rd)



Marshall, TX (New Build)


- Site Assessment Completed
- Property Survey Completed
- EA Completed
- •IDP Completed
- Lease Negotiations Pending






Big Lake, TX (New Build)

- Site Assessment Completed
- Property Survey Completed
- •EA is Underway Through the FHWA
- •IDP Completed
- Lease Negotiations Pending Results of the EA



Georgetown, TX (New Build)

- Site Assessment Completed
- Property Survey Completed
- EA Completed
- IDP Completed
- Lease Negotiations Pending






Maritime DGPS Progress FY08


Card Sound, FL (Miami Replacement & New Build)

- All Preparations Completed
- Awaiting Frame Relay (FR) Circuit Delivery
- NAVCEN Requesting Onsite Survey Through Provider
- SFWMD Permit Received
 - Zoning Letter for Class 4 Miami Dade County Permit



Eglin AFB, FL (Mobile Point Replacement & New Build)

- Site Assessment Completed
- Property Survey Completed
- Interference Study (IS) Requested by USAF
- EA Pending Commencement (IS)
- IDP Pending EA
- •Lease Pending/Construction Pending Clearance of County Permits






Maritime DGPS Progress FY08

Salinas, PR (New Build)

- Site Assessment Completed
- Property Survey Completed
- Interference Study (IS) Requested by USAF
- EA Pending Commencement (IS)
- IDP Pending EA
- Lease Pending







Maritime DGPS Recap





- Upgraded Receivers & Antennas:L1/L2 (L2C) Geodetic Grade
- Accuracy is typically 1-3 meters (10 meters published)
 - Much better accuracy has been observed from prototype recap sites.
 - Testing is in progress to determine typical accuracy measurements.
- New system architecture is easier and less expensive to upgrade as new technologies become available.











LCDR Jacob Ramos

Jacob.J.Ramos@uscg.mil

703-350-7126 Cell 703-313-5858 Work

